EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to CC road and drain kogilu main road to Anjeneya temple road in kempegowda ward no -01
2	Amount of Work Portion	Rs 13.36 lakhs
3	Estimated Cost	Rs 15 00 lakhs
4	Name of Contractor	Sri Vinayaka K R
5	Agreement No	EE/YNK D/ E-Pmt - 09/ W O/ 0055 /2019-20 Date 05-07-2019
6	No and date under which work order issued	EE/YNK D/ E-Pmt - 09/ W O/ 0055 /2019-20 Date 05-07-2019
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	4/10/2019
9	Date of receipt of application in the sub division office	4/10/2019
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for cc road and laying 1 4 8 Cement concrete
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	60 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	60 days
19	Cost of work charged establishment charged on the work after the expairy of original period	

https://eproc.karnataka.gov.in/eprocurement/ist/portal/track_status...

20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Liv penalty Rs 20/day for 60days, total Rs 1200-/-
22	Remarks of the EE with the daily rate of penalty proposed	@ 38/- day

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-64